

EASTWOOD CARPARK

Construction Update April 2021

Upcoming Works

- Installation of steel reinforcement, post tension cables and cast in services to Level 1 Eastern side slab.
- Pouring of Level 1 Eastern side suspended concrete slab with curing methodology and stressing of post tension cabling.
- Installation of steel reinforcement, post tension cables and cast in services to Level 2 Western side slab.
- Pouring of Level 2 Western side suspended concrete slab with curing methodology and stressing of post tension cabling.



Completed Works

- ✓ In ground services complete.
- ✓ Eastern boundary adjacent building underpinning complete
- ✓ Concrete structural footings complete.
- ✓ Ground Level Eastern side concrete slab poured.
- ✓ Level 1 Western side suspended concrete slab poured.