

MEADOWBANK PARK

Construction Progress Update – May 2021

Works Completed

- Demolition works completed
- 80% of stormwater drainage completed.
- Bulk excavation works progressed near complete.
- Commencement of the construction of Mounds 1 and 3
- Major Subcontractor – Amenities builder established on site and completed detailed excavation of foundations, screw piling and service in-ground rough in works
- Commencement of base work for the structural feature Mounds



Upcoming Milestone Target

Milestone 1 – Amenities internal concrete substructure poured (by the 12th June 2021)

Milestone 2 – Installation of the Splash Pad Balancing Tanks (by the 18th June 2021)

Milestone 3 – Completion of the Structural Mounds 1 and 3 (by the 18th June 2021)

Milestone 4– Installation of Shade Sail Columns & Foundations (by the 9th July 2021)