

MEADOWBANK PARK

Construction Progress Update – August 2021

Works Completed - includes delays from construction shutdown period

- Completion of all Play/Turf Mounds in Regional Playground.
- Completion of the Construction of the Splash Pad.
- Completion of all Hydraulic and Electrical Service Reticulation Works.
- Installation of Shade Sail Columns to Regional Playground.
- 1st and 2nd Concrete Pours to CP1 Pathways in Regional Playground.
- Completion of Custom Play Bridge.



Upcoming Milestone Targets

- Installation of Structural Steel to the Amenities
- Construction of the External Apron to the Amenities
- Completion of all Masonry Works to the Amenities
- Completion of All Playground Equipment & Water Play Equipment
- Completion of Ross Smith Avenue Stormwater Infrastructure Works
- Commencement of Rubber Wetpour Surfacing Works