| | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | December 200 Status/Comment |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|-----------------------------------------|-------------------------------|----------------------------------------|------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 51 - Parks | | | | | | |
| Natural Areas, Links & Trails | | | | | | |
| 54.22013 - Enhance Bushland adjoining National Parks (POT) | 80,000 | 80,000 | 40,002 | 23,100 | (16,902) | In progress, Bush Regeneration service providers have been engaged |
| 54.22014 - Ryde Parramatta River Walk (POT p.43/57) | 150,000 | 150,000 | 0 | 4,112 | 4,112 | Glades Bay concept design completed. Community consultation scheduled for February 2010. |
| 54.22015 - Shrimptions Creek Trail (POT p.59 & 63) | 100,000 | 100,000 | 99,999 | 100,000 | 1 | Practical completion scheduled for 4 February 2010. |
| 54.22016 - Buffalo Creek Trail (POT p.59 & 63) | 581,000 | 581,000 | 581,001 | 602,802 | 21,801 | Construction completed. |
| Total Natural Areas, Links & Trails | 911,000 | 911,000 | 721,002 | 730,014 | 9,012 | |
| | | | | | | |
| Passive/Unstructured Open Space 54 22001 - Fastwood Park | 679.894 | 631 500 | 597 000 | 594 657 | (2 343) | Fastwood Park Lower Oval landscane works completed Fastwood Pa |
| 54.22001 - Eastwood Park | 679,894 | 631,500 | 597,000 | 594,657 | , , , | grandstand upgrade works completed. |
| 54.22001 - Eastwood Park | 679,894 451,347 | 631,500 451,347 | 597,000 451,347 | 594,657 450,360 | , , , | |
| 54.22001 - Eastwood Park 54.22002 - Ryde Park 54.22003 - North Ryde Oval Rehabilitation, Playground, | , | | | | (987) | grandstand upgrade works completed. Princes Street upgrade works completed. |
| 54.22001 - Eastwood Park 54.22002 - Ryde Park 54.22003 - North Ryde Oval Rehabilitation, Playground, Amenities & Pass | 451,347 | 451,347 | 451,347 | 450,360 | (987) (77,151) | grandstand upgrade works completed. Princes Street upgrade works completed. North Ryde Oval landscape and playground upgrade works scheduled |
| 54.22001 - Eastwood Park 54.22002 - Ryde Park 54.22003 - North Ryde Oval Rehabilitation, Playground, Amenities & Pass 54.22005 - Kissing Point & Benelong Parks (POT p.63) | 451,347 430,000 | 451,347 405,500 | 451,347 366,000 | 450,360 288,849 | (987) (77,151) (1,131) | grandstand upgrade works completed. Princes Street upgrade works completed. North Ryde Oval landscape and playground upgrade works scheduled completion February 2010. Kissing Point & Bennelong Parks landscape and playground upgrade works completed. Commencement pending quarterly review. \$10K for design works - |
| 54.22001 - Eastwood Park 54.22002 - Ryde Park 54.22003 - North Ryde Oval Rehabilitation, Playground, Amenities & Pass 54.22005 - Kissing Point & Benelong Parks (POT p.63) 54.22036 - Fontenoy Park (POT p.60) | 451,347 430,000 600,000 | 451,347 405,500 534,500 | 451,347 366,000 534,500 | 450,360 288,849 533,369 | (987) (77,151) (1,131) 8,520 2,306 | grandstand upgrade works completed. Princes Street upgrade works completed. North Ryde Oval landscape and playground upgrade works scheduled completion February 2010. Kissing Point & Bennelong Parks landscape and playground upgrade works completed. Commencement pending quarterly review. \$10K for design works - physical commencement proposed 2010/11 - Funded from Section 94 Commencement pending quarterly review. \$10K for design works - |
| Passive/Unstructured Open Space 54.22001 - Eastwood Park 54.22002 - Ryde Park 54.22003 - North Ryde Oval Rehabilitation, Playground, Amenities & Pass 54.22005 - Kissing Point & Benelong Parks (POT p.63) 54.22036 - Fontenoy Park (POT p.60) 54.22037 - Charity Creek Cascades 54.22038 - New Open Space Cnr Devlin & Park Sts | 451,347 430,000 600,000 10,000 | 451,347 405,500 534,500 10,000 | 451,347 366,000 534,500 | 450,360 288,849 533,369 8,520 | (987) (77,151) (1,131) 8,520 2,306 | Princes Street upgrade works completed. North Ryde Oval landscape and playground upgrade works scheduled completion February 2010. Kissing Point & Bennelong Parks landscape and playground upgrade works completed. Commencement pending quarterly review. \$10K for design works - physical commencement proposed 2010/11 - Funded from Section 94 |

| Annexure 5 | | | | | | |
|-------------------------------------------------------------------------|----------------------------|--------------------------|------------|---------------------|-----------------|------------------------------------------------------------------------------------------------------------------------------|
| | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
| | | | | | | |
| Playground and Small Parks | | | | | | |
| 54.22017 - Infrastructure Replacement (Tables/Seats/Fencing/Shade) (POT | 53,000 | 53,000 | 26,502 | 17,394 | (9,108) | Completed. |
| 54.22018 - Small Park Upgrades & Linkages (POT p.64) | 103,000 | 103,000 | 51,498 | 46,285 | (5,213) | Completed. |
| 54.22020 - Teenage/Young Adult Playgrounds (POT p.64) | 75,000 | 75,000 | 37,500 | 8,500 | (29,000) | Completed. |
| 54.22021 - Playground Upgrades/Shade and Fencing (POT | 100,000 | 100,000 | 49,998 | 75,708 | 25,710 | Completed. |
| p.61) 54.22039 - Anderson Park - New Playgroud | 200,000 | 200,000 | 200,001 | 51,738 | (148,263) | Anderson Park landscape and playground upgrade works completed. |
| • | | | | | , | |
| Total Playground and Small Parks | 531,000 | 531,000 | 365,499 | 199,624 | (165,875) | |
| | Į. | Į. | | l | | |
| Sporting Facilities | | | | | | |
| 54.22007 - Playing Fields Remediation - Subsidence on Old | 150,000 | 150,000 | 150,000 | 98,942 | (51,058) | Grading and levelling works at Morrison Bay and Magdala Parks |
| Landfill Site 54.22008 - Playing Fields Remediation (POT p.60) | 160,000 | 211,000 | 120,000 | 120,495 | 495 | underway. Grading and levelling works at Westminister and Tuckwell Parks |
| | • | | | | | underway. |
| 54.22010 - Playing Field Lighting Upgrade (ESD, POT p.58) | 200,000 | 200,000 | 0 | 8,759 | 8,759 | Concept designs and costings completed. Proposed projects for implementation in 2009/10 approved by Council in October 2009. |
| | | | | | | 1 2 |
| Total Sporting Facilities | 510,000 | 708,000 | 270,000 | 228,195 | (41,805) | |
| | | | | | | |
| Trees & Planning | | | | | | |
| 54.22023 - Parks Tree Planting Program (POT p.65) | 30,000 | 30,000 | 30,000 | 21,647 | (8,353) | Completed. |
| 54.22024 - Street Tree Planting Program (POT p.65) | 100,000 | 100,000 | 100,002 | 59,067 | (40,935) | Street tree planting scheduled to commence in Autumn season. |
| 54.22025 - Plans of Management | 10,000 | 6,000 | 0 | 0 | 0 | Surveys being undertaken |
| Total Trees & Planning | 140,000 | 136,000 | 130,002 | 80,715 | (49,287) | |
| | | | • | | | <u> </u> |
| Total - Parks | 4,413,241 | 4,468,847 | 3,435,350 | 3,116,609 | (318,741) | |

| Annexure 5 | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
|---------------------------------------------------|----------------------------|--------------------------|------------|---------------------|-----------------|--------------------------------------------------------------------------------------------------------------------------------------------|
| 52 - RALC | | | | | | |
| Ryde Aquatic Leisure Centre | | | | | | |
| 55.23004 - RALC Air Handling Units (Leisure Pool) | 497,000 | 497,000 | 472,150 | 0 | (472,150) | Specifications will be finalised and sent to Manager Risk & Audit for tender documentation in January |
| 55.23006 - RALC Hot Water Units | 23,636 | 23,636 | 23,636 | 0 | (23,636) | Project reviewed, quotes being assessed |
| 55.23012 - RALC Rainwater Reharvestng | 0 | 0 | 0 | 5,281 | 5,281 | Work Complete |
| 55.23013 - RALC Car Park | 0 | 0 | 0 | 1,118 | 1,118 | Work Complete |
| 55.23014 - RALC Water Treatment Equipment | 44,000 | 44,000 | 44,000 | 40,325 | (3,675) | Work Complete |
| 55.23018 - RALC Air Condition units | 28,000 | 28,000 | 28,000 | 0 | (28,000) | Quotes being assessed |
| 55.23019 - RALC Ceiling Lights - Pool Halls | 20,000 | 20,000 | 0 | 0 | 0 | Project under review |
| 55.23020 - RALC Painting | 75,000 | 75,000 | 75,000 | 0 | (75,000) | Funds committed, painting to be completed end of December, payment finalised in 3rd quarter |
| 55.23021 - RALCPumps - Small Pools & Features | 114,000 | 114,000 | 114,000 | 8,095 | (105,905) | Some pumps replaced, future options being reviewed |
| 55.23022 - RALC Sliding Doors to Deck Areas | 20,000 | 20,000 | 20,000 | 0 | (20,000) | Quotes being obtained |
| 55.23023 - RALC Thermostatic Mixing Valves | 14,000 | 14,000 | 14,000 | 0 | (14,000) | Funds committed, work complete, invoices to be processed |
| Total Ryde Aquatic Leisure Centre | 835,636 | 835,636 | 790,786 | 54,820 | (735,966) | |
| Total - RALC | 835,636 | 835,636 | 790,786 | 54,820 | (735,966) | |
| 54 - Library Services | | | | | | |
| 70.11148 - Library Local Priority Grant | О | 8,825 | 5,721 | 5,899 | 178 | Expenditure of grant money received in 2008/2009 |
| 72.11031 - Capital Expenditure | 400,000 | 400,000 | 185,000 | 137,040 | (47,960) | Purchase of library resources is ongoing. Rate of expenditure varies according to availability of resources. Expenditure is within budget. |
| 72.11327 - Literacy Links Grant | 0 | 6,000 | 3,177 | 3,177 | (0) | Expenditure of grant money received in 2008/2009 |
| Total | 400,000 | 414,825 | 193,898 | 146,116 | (47,782) | |
| Total - Library Services | 400,000 | 414,825 | 193,898 | 146,116 | (47,782) | |

| Annexure 5 | | | | | | |
|---------------------------------------------------------------------------|------------------|----------------|------------|-----------|----------|------------------------|
| | 09/10 Current | Dec Revised | | 09/10 YTD | YTD | December 2009 |
| | Budget | Budget | YTD Budget | Actual | Variance | Status/Comments |
| 943 - Access | | | | | | |
| Cycleways | | | | T | | |
| 47.24195 - Delange Road Cycleway | 171,000 | 171,000 | 0 | 21,877 | 21,877 | Design progressing |
| 47.24196 - Bike Route- LR06 Cycle overbridge ramp transition to Paul St | 26,000 | 26,000 | 0 | 529 | 529 | Not commenced |
| 47.24197 - Bike Route- LR06 Cycle overbridge ramp transition to Paul St | 10,000 | 10,000 | 0 | 223 | 223 | Not commenced |
| 47.24198 - Bike Route- LL12 Epping Rd – Shrimptons Creek t Lyon Park R | 231,000 | 231,000 | 0 | 159 | 159 | Not commenced |
| 47.24199 - Bike Route- RR01 Lighting on the northern end of John Whitto | 6,000 | 6,000 | 0 | 312 | 312 | Not commenced |
| Total Cycleways | 444,000 | 444,000 | 0 | 23,100 | 23,100 | |
| Footpath Construction | | | | I | | |
| 47.24029 - Footpath Reconstruction (Replacement) | 100,000 | 100,000 | 41,665 | 14,579 | (27,086) | Construction commenced |
| 47.24132 - Blamey Street (ES Coxs Road - Farrington Parade) | 32,000 | 32,000 | 13,335 | 24,279 | 10,944 | Construction complete |
| 47.24133 - Brett Street (NS Tennyson Road - Champion Road) | 16,000 | 16,000 | 6,665 | 2,742 | (3,923) | Design complete |
| 47.24134 - Corunna Road (NS Erina Street - Bellamy Avenue) | 18,000 | 18,000 | 7,500 | 17,075 | 9,575 | Construction complete |
| 47.24135 - Darvall Rd (Clanwilliam - no 76) | 40,000 | 40,000 | 16,665 | 8,125 | (8,540) | Design complete |
| 47.24136 - Fawcett Street (SS to No. 34) | 35,000 | 35,000 | 14,585 | 0 | (14,585) | Work in progress |
| 47.24137 - Ferrabetta Avenue (Part - WS No 18 - Donovan St | 25,000 | 25,000 | 10,415 | 15,705 | 5,290 | Construction complete |
| 47.24138 - Ford Street (NS Cook Street - Tindarra Reserve) | 17,000 | 17,000 | 7,085 | 11,616 | 4,531 | Construction complete |
| 47.24139 - Frank Street (WS Victoria Road- College Street) | 21,000 | 21,000 | 8,750 | 2,067 | (6,683) | Design complete |
| 47.24140 - Hearnshaw Street (NE Truscott St- Sturdee St) | 22,000 | 22,000 | 9,165 | 12,681 | 3,516 | Construction complete |
| 47.24141 - Hopetoun Avenue (WS Blaxland Road - Russell Street) | 32,000 | 32,000 | 13,335 | 10,737 | (2,598) | Construction complete |
| 47.24142 - Kulgoa Avenue (WS Blaxland Road - End) | 83,000 | 83,000 | 34,585 | 5,258 | (29,327) | Design complete |

| 00/10 | Doo | | | |
|-------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Current Budget | Revised Budget | YTD Budget | 09/10 YTD Actual | YTD December 20 Variance Status/Comme |
| 21,000 | 21,000 | 8,750 | 66 | (8,684) Design complete |
| 17,000 | 17,000 | 7,085 | 12,009 | 4,924 Construction complete |
| 60,000 | 60,000 | 25,000 | 433 | (24,567) Design complete |
| 15,000 | 15,000 | 6,250 | 78 | (6,172) Design complete |
| 43,000 | 43,000 | 17,915 | 34,567 | 16,652 Construction complete |
| 117,000 | 117,000 | 48,750 | 1,083 | (47,667) Design complete |
| 12,000 | 12,000 | 5,000 | 12,191 | 7,191 Construction complete |
| 90,000 | 90,000 | 37,500 | 1,237 | (36,263) Design complete |
| 24,000 | 24,000 | 10,000 | 3,621 | (6,379) Design complete |
| 60,000 | 60,000 | 25,000 | 144 | (24,856) Design complete |
| 43,000 | 43,000 | 17,915 | 6,454 | (11,461) Construction complete |
| 34,000 | 34,000 | 14,165 | 879 | (13,286) Design complete |
| 35,000 | 35,000 | 14,585 | 29,252 | 14,667 Construction complete |
| 1,012,000 | 1,012,000 | 421,665 | 226,878 | (194,787) |
| 1 | | 1 | | |
| 420,000 | 420,000 | 0 | 0 | O Construction commenced.Increase in budget funded from VPA payn received in respect of Belmore St Meadowbank development as per Council resolution. |
| 30,000 | 30,000 | 0 | (27,545) | (27,545) Shelters in Rivett Rd & Balaclava Rd installed & Trim Place to be ins |
| 150,000 | 150,000 | 75,000 | 69,299 | (5,701) Work in progress |
| 400,000 | 300,000 | 0 | 10,396 | 10,396 Design complete |
| 60,000 | 90,000 | 0 | 0 | 0 Program being finalised |
| 50,000 | 30,000 | 0 | 3,438 | 3,438 Not commenced |
| | ### Pudget 21,000 17,000 60,000 15,000 43,000 117,000 90,000 24,000 60,000 43,000 35,000 1,012,000 420,000 420,000 400,000 60,000 60,000 | Current Budget Revised Budget 21,000 21,000 17,000 60,000 60,000 60,000 15,000 15,000 43,000 43,000 117,000 117,000 12,000 90,000 24,000 24,000 60,000 43,000 43,000 34,000 35,000 35,000 1,012,000 420,000 420,000 420,000 420,000 150,000 400,000 300,000 60,000 90,000 | Current Budget Revised Budget YTD Budget 21,000 21,000 8,750 17,000 17,000 7,085 60,000 60,000 25,000 15,000 15,000 6,250 43,000 43,000 17,915 117,000 117,000 48,750 12,000 12,000 5,000 90,000 90,000 37,500 24,000 24,000 10,000 60,000 43,000 17,915 34,000 34,000 17,915 34,000 34,000 14,165 35,000 35,000 14,585 1,012,000 1,012,000 421,665 420,000 420,000 0 30,000 30,000 0 150,000 150,000 75,000 400,000 300,000 0 60,000 90,000 0 | Current Budget Revised Budget 09/10 YTD Budget Actual |

| Annexure | 5 |
|----------|---|
| | |

| Annexure 5 | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
|--------------------------------------------------------------------------------------------|----------------------------|-----------------------------------------------|-------------------|---------------------|-----------------|-----------------------------------------------------------------|
| 47.24200 - Carpark - Doomben Ave, Eastwood | 57,000 | 57,000 | 0 | 396 | 396 | Design in progress |
| 47.24201 - Carpark - East Parade, Eastwood | 91,000 | 91,000 | 0 | 958 | 958 | Design in progress |
| 47.24202 - Bridge Upgrades/ Refurbishment | 50,000 | 50,000 | 0 | 10,399 | 10,399 | Consultants investigations complete |
| 47.24203 - Sea walls/ Retaining walls | 50,000 | 50,000 | 0 | 0 | 0 | Design programmed |
| 47.24206 - Acquisition of part of 2 Ida Street for Roadworks | 100,000 | 100,000 | 0 | 0 | 0 | Awaiting settlement |
| Total Other Capital Expenditure | 1,458,000 | 1,368,000 | 75,000 | 67,342 | (7,658) | |
| | | <u>, , , , , , , , , , , , , , , , , , , </u> | | | | |
| Road Rehabilitation/Reconstruction 47.24034 - Ida Street (Walker Street - Mitchell Street) | 149,729 | 140.720 | 101.000 | 105 607 | 4.607 | Construction substantially complete |
| 47.24040 - Railway Parade (May Street - Rowe Street) | 83,200 | 149,729 83,200 | 121,000 83,199 | 125,697 74,901 | • | Construction substantially complete Construction 100% complete |
| , , , , , , , , , , , , , , , , , , , , | , | , | , | • | , | · |
| 47.24156 - Amelia Street (Lorna Avenue - No.15) | 90,000 | 90,000 | 37,500 | 6,477 | , | Construction 70% complete |
| 47.24157 - Badajoz Rd (Nerang - Milne) | 210,000 | 210,000 | 87,500 | 1,200 | , , | Programmed for Feb 2010 |
| 47.24158 - Bridge Rd (Watts - Herring) | 180,000 | 180,000 | 75,000 | 64,342 | , , | Construction 75% complete |
| 47.24159 - Bridge Rd (Watts - Olive) | 380,000 | 280,000 | 0 | 59,450 | • | Construction 75% complete |
| 47.24160 - Corrunna Rd (Balacalava - Erina) | 60,000 | 60,000 | 25,000 | 4,117 | , , | Programmed for Feb 2010 |
| 47.24161 - Cox's Road (Shaw Street - Cressy Road) | 140,000 | 140,000 | 58,335 | 10,835 | (47,500) | Programmed for Feb 2010 |
| 47.24162 - North Rd (Balacalava - Tallwood) | 200,000 | 200,000 | 83,335 | 38,975 | (44,360) | Construction 70% complete |
| 47.24163 - Pittwater Road (Coxs - Carramar) | 350,000 | 350,000 | 145,835 | 27,247 | (118,588) | Design complete |
| 47.24164 - Richmond St (Jackson - Gallard) | 120,000 | 120,000 | 50,000 | 22,284 | (27,716) | Construction 10% complete |
| 47.24165 - Ross Street (Tyrell Street - Coulter Street) | 130,000 | 130,000 | 54,165 | 27,893 | (26,272) | Construction 30% complete |
| 47.24166 - Rowe Lane (Railway Parade - Blaxland Road) | 190,000 | 190,000 | 79,165 | 1,298 | (77,867) | Programmed for March 2010 |
| 47.24167 - Shaftsbury Road (Terry Road - Glen Street) | 210,000 | 210,000 | 87,500 | 48,752 | (38,748) | Programmed for March 2010 |
| 47.24168 - Pavement testing & design for 2010/11 program | 45,000 | 45,000 | 18,750 | 0 | (18,750) | Not commenced |
| Total Road Rehabilitation/Reconstruction | 2,537,929 | 2,437,929 | 1,006,284 | 513,469 | (492,815) | |

| Annexure 5 | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
|----------------------------------------------------------------|----------------------------|--------------------------|------------|---------------------|-----------------|----------------------------|
| Road Resurfacing | | | | | | |
| 47.24061 - Railway Road (Constitution Road - Underdale Lane) | 95,000 | 95,000 | 95,001 | 0 | (95,001) | Programmed for Feb 2010 |
| 47.24169 - Belmore Street (Willandra Street - Junction Street) | 100,000 | 100,000 | 41,665 | 2,224 | (39,441) | Construction 100% complete |
| 47.24170 - Blenheim Rd (Jopling - Cutler) | 80,000 | 80,000 | 33,335 | 1,581 | (31,754) | Programmed for Feb 2010 |
| 47.24171 - Blenheim Rd (Morshead - Donald) | 50,000 | 50,000 | 20,835 | 10,880 | (9,955) | Construction 70% complete |
| 47.24172 - Church Street (Gowrie Street - Victoria Road) | 60,000 | 60,000 | 25,000 | 0 | (25,000) | Programmed for Feb 2010 |
| 47.24173 - Constitution Road West (Mons Avenue - Federal Road) | 140,000 | 140,000 | 58,335 | 1,375 | (56,960) | Programmed for Feb 2010 |
| 47.24174 - Constitution Road (Station St - Mons Ave) | 159,000 | 159,000 | 66,250 | 0 | (66,250) | Programmed for Feb 2010 |
| 47.24175 - Dunshea Street (Allars Street - Cul De Sac) | 70,000 | 70,000 | 29,165 | 3,708 | (25,457) | Construction 100% complete |
| 47.24176 - Gowrie St (Church - William) | 64,000 | 30,000 | 0 | 634 | 634 | Construction 100% complete |
| 47.24178 - Jopling Street (Blenheim Road - Cox's Road) | 150,000 | 150,000 | 62,500 | 97,363 | 34,863 | Construction 75% complete |
| 47.24179 - North Road (Heath Street - Beattie Avenue) | 200,000 | 200,000 | 83,335 | 1,102 | (82,233) | Programmed for Feb 2010 |
| 47.24180 - Rex Street (Mons Avenue - Federal Road) | 13,000 | 13,000 | 5,415 | 0 | (5,415) | Construction 100% complete |
| 47.24181 - Sobroan Road (Valewood Crescent - Agincourt Road) | 79,000 | 9,000 | 0 | 795 | 795 | Construction 100% complete |
| 47.24182 - Thorn Street (Bowden Street - Sutherland Street) | 186,000 | 186,000 | 77,500 | 0 | (77,500) | Programmed for Feb 2010 |
| 47.24183 - Weaver Street (Searle Street - Victoria Road) | 37,000 | 37,000 | 15,415 | 406 | (15,009) | Construction 100% complete |
| 47.24184 - Welby St (Pickford - Gordon) | 40,000 | 40,000 | 16,665 | 1,867 | (14,798) | Programmed for Feb 2010 |
| Total Road Resurfacing | 1,523,000 | 1,419,000 | 630,416 | 121,934 | (508,482) | |

| Annexure 5 | | | | | | |
|-----------------------------------------------------------------------|------------------|----------------|------------|-----------|-------------|-----------------------------|
| | 09/10 Current | Dec Revised | | 09/10 YTD | YTD | |
| | Budget | Budget | YTD Budget | Actual | Variance | Status/Comments |
| Town Centre Upgrades 47.24074 - Eastwood Town Centre | 202.760 | 202.760 | 202.760 | 110.700 | (400,004) | Construction 1000/ complete |
| | 302,769 | 302,769 | 302,769 | 110,768 | , , | Construction 100% complete |
| 47.24075 - Gladesville Town Centre | 1,569,762 | 1,569,762 | 1,569,762 | 1,131,962 | , , | Construction 90% complete |
| 47.24076 - Macquarie Park - Public Domain | 1,058,861 | 1,058,861 | 529,431 | 512,041 | (17,389) | Construction 90% complete |
| 47.24077 - Mid-Way Shopping Centre | 173,173 | 145,000 | 125,000 | 125,998 | 998 | Construction 100% complete |
| 47.24078 - Meadowbank Public Domain & Intersection (Railway Parade) | 1,258,836 | 1,258,836 | 839,220 | 851,196 | 11,976 | Construction 90% complete |
| 47.24101 - Ryde Town Centre - Public Domain - Church St | 40,000 | 40,000 | 0 | 0 | 0 | Project not Commenced |
| Total Town Centre Upgrades | 4,403,401 | 4,375,228 | 3,366,182 | 2,731,966 | (634,215) | |
| | | | | | | |
| Traffic Facilities Construction | | | | | 4 | |
| 47.24069 - Thompson Street (Higginbotham Road/Monash Road) Roundabout | 92,810 | 92,810 | 18,000 | 8,259 | (9,741) | Design complete |
| 47.24071 - West Parade & Railway Parade Pedestrian | 45,000 | 45,000 | 45,000 | 1,876 | (43,124) | Design complete |
| Facilities | | | | | , | |
| 47.24073 - West Parade/Hillview Road Roundabout | 85,000 | 85,000 | 0 | 4,394 | 4,394 | Design complete |
| 47.24185 - Andrew Street slow points (BLACKSPOT) | 115,000 | 115,000 | 114,999 | 13,355 | (101,644) | Construction 100% complete |
| 47.24186 - Badajoz / Callaghan Roundabout (BLACKSPOT) | 85,000 | 0 | 0 | 9,842 | 9,842 | Design commenced |
| 47.24187 - Pittwater Rd/Field for Mars Roundabout (RTA) | 250,000 | 250,000 | 0 | 18,615 | 18,615 | Design complete |
| 47.24188 - Chatham Rd Pavement, Lighting (BLACKSPOT) | 75,000 | 75,000 | 75,000 | 66,174 | (8,826) | Construction 100% complete |
| AZ OAAOO Damalii/ Transvers Davidahasi | 00.000 | 00.000 | 0 | 5 224 | T 00.4 | Design consists |
| 47.24189 - Darvall/ Tramway Roundabout | 90,000 | 90,000 | 0 | 5,334 | • | Design complete |
| 47.24190 - Traffic Calming devices (RTA - Lane Cove Tunnel) | 80,000 | 80,000 | 0 | 0 | 0 | Design in progress |
| 47.24191 - Wombat crossing Morrison/ Linsley | 50,000 | 50,000 | 0 | 0 | 0 | Design in progress |
| 47.24192 - Raised crossing Brush Rd outside Marsden High | 20,000 | 20,000 | 0 | 0 | 0 | Not commenced |
| School 47.24193 - Kerb Ramps | 30,000 | 30,000 | 15,000 | 0 | (15,000) | Not commenced |
| ' | , | , | , | 0.000 | , , , | |
| 47.24194 - Pedestrian Refuge Islands /Treatments | 30,000 | 30,000 | | 8,986 | | Construction 30% complete |
| Total Traffic Facilities Construction | 1,047,810 | 962,810 | 267,999 | 136,836 | (131,163) |) |
| Total - Access | 12,426,140 | 12,018,967 | 5,767,546 | 3,821,524 | (1,946,021) | |

| Annexure 5 | | | | | | |
|-----------------------------------------------------------------------------------------------|----------------------------|--------------------------|------------|---------------------|-----------------|--------------------------------------------|
| | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
| 942 - Buildings & Property | Buuget | Duuget | TTD Budget | Actual | variance | Status/Gomments |
| Building Compliance & Environmental Measures 55.20005 - Disability Access Improvement Program | 35,000 | 35,000 | 35,000 | 32,206 | (2,794) | Works complete |
| 55.20006 - Energy & Water Savings Action Plan - Implementation for Coun | 15,000 | 15,000 | 15,000 | 11,877 | (3,123) | Works 95% complete |
| 55.20024 - Compliance Measures (Building Code of Australia) | 60,000 | 60,000 | 60,000 | 0 | (60,000) | Inspections to commence January 2010 |
| Total Building Compliance & Environmental Measures | 110,000 | 110,000 | 110,000 | 44,083 | (65,917) | |
| | | | | | | T |
| Buildings 56.20010 - Multipurpose Community Centre (HACC) - Feasibility Study | 0 | 0 | 0 | 12,291 | 12,291 | Final Cost of project finalised in 2008/09 |
| Total Buildings | 0 | 0 | 0 | 12,291 | 12,291 | |

| Annexure 5 | 09/10 | Dec | | | | |
|--------------------------------------------------------------|-------------------|-------------------|------------|---------------------|-----------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | Current Budget | Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
| Building Maintenance/Replacement | | | | | | |
| 55.20003 - Civic Buildings - Minor Works | 40,000 | 10,000 | 0 | 0 | 0 | Ongoing as needed |
| 55.20004 - Community Hall, Childcare & Facilities Upgrades | 88,000 | 88,000 | 36,000 | 74,637 | 38,637 | All complete except for Forcefield installation due February 2010. |
| 55.20018 - Bill Mitchell Park Toilet Block Replacement | 100,000 | 142,000 | 0 | 13,200 | 13,200 | Tender awarded - to commence February 2010 |
| 55.20019 - Bremnar Park Toilet Block Upgrade | 60,000 | 60,000 | 60,000 | 50,361 | (9,639) | Works complete |
| 55.20020 - Eastwood Lower Oval Toilet Block Upgrade | 60,000 | 60,000 | 60,000 | 70,538 | 10,538 | Works complete |
| 55.20021 - Field of Mars Reserve Toilet Block Upgrade | 60,000 | 60,000 | 60,000 | 72,573 | 12,573 | Works complete |
| 55.20022 - Westminster Park Toilet Block Upgrade | 60,000 | 60,000 | 60,000 | 67,191 | 7,191 | Works 99% complete |
| Total Building Maintenance/Replacement | 468,000 | 480,000 | 276,000 | 348,500 | 72,500 | |
| New Facilities 55.20013 - Security Cameras on Buildings | 15,000 | 15,000 | 7,500 | 14,640 | 7,140 | Works complete |
| 55.20013 - Security Cameras on Buildings | 15,000 | 15,000 | 7,500 | 14,640 | 7,140 | Works complete |
| 55.20025 - Anderson Park New Toilet Block | 100,000 | 155,000 | 0 | 14,600 | 14,600 | Tender awarded - to commence March 2010 |
| 55.20026 - Meadowbank Park New Amenities Block | 10,000 | 10,000 | 10,000 | 12,800 | 2,800 | Project deferred to 2013/14 |
| 55.20027 - Morrison Bay New Amenities Block | 250,000 | 162,000 | 0 | 18,205 | 18,205 | Tender awarded - to commence January 2010 |
| 55.20028 - Santa Rosa Park New Amenities Block | 10,000 | 10,000 | 10,000 | 12,800 | 2,800 | Project deferred to 2011/12 |
| 55.20029 - City of Ryde (COR) Centre - Design & Fitout | 350,000 | 350,000 | 60,000 | 38,687 | (21,313) | Detailed specifications of Library design, Level 1 layout and IT requirements underway. Design brief completion scheduled for January 2010 |
| 55.20030 - New Community Hall - Upgrade | 200,000 | 200,000 | 0 | 0 | 0 | EOI being prepared for issue February 2010 |
| 56.20008 - Ryde Civic Precinct - Design | 150,000 | 150,000 | 72,000 | 57,398 | (14,602) | DLG not yet responded on completion of PPP request |
| 56.20014 - West Ryde Community Facility - Project Management | 200,000 | 200,000 | 20,000 | 955 | (19,045) | Project now moving ahead with Coles in direct control. Peter Nguyen appointed as Project Manager.Community Facilities Building geotech survey, demolition and detailed design work due in January 2010 |
| Total New Facilities | 1,285,000 | 1,252,000 | 179,500 | 170,084 | (9,416) | |

| | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
|------------------------------------------------------------------------------------------|----------------------------|--------------------------|------------|---------------------|-----------------|-----------------------------------------------------------------------------------------------------------------------|
| Passive/Unstructured Open Space 56.20017 - Ryde Community & Sport Centre - ELS Hall Park | 3,800,000 | 3,800,000 | 549,500 | 803,274 | | Works commenced 4 November 2009. Demolition complete, bulk earthworks 90% complete. Construction certificates issued. |
| Total Passive/Unstructured Open Space | 3,800,000 | 3,800,000 | 549,500 | 803,274 | 253,774 | |
| Total - Buildings & Property | 5,663,000 | 5,642,000 | 1,115,000 | 1,378,233 | 263,233 | |

944 - Catchments & Assets

| Asset Replacement | | | | | | |
|----------------------------------------------------------------------------------------------------|-----------|-----------|-------------------|---------|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 51.21001 - Charles Street - Acacia Avenue (Stage 1) | 60,000 | 281,000 | 281,000 | 281,105 | 105 | Completed. |
| 51.21002 - Replacement of Pipes in Poor Condition 51.21003 - Replacement of Pits in Poor Condition | 1,000,000 | 1,000,000 | 500,000 75,000 | , | , , , | Harford Road, Blenheim Park & Durham Close drainage works completed. Cobham Ave drainage works scheduled for completion mid-February 2010. Twenty drainage pits completed, seven drainage pits scheduled for |
| 31.21000 - Replacement of Fits III Foot Condition | 130,000 | 130,000 | 73,000 | 03,007 | , , | reconstruction by June 2010. Reduced scope of works - funded from Asset Replacement Reserve. |
| Total Asset Replacement | 1,210,000 | 1,431,000 | 856,000 | 794,514 | (61,486) | |

| Catchment Management | | | | | | |
|-------------------------------------------------------|---------|---------|---------|---------|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 51.21008 - Completion of Missing Links | 200,000 | 200,000 | 200,000 | 206,471 | 6,471 | Higginbotham Road drainage augmentation completed. Detailed design |
| | | | | | | Punt Road drainage works commenced. |
| 51.21009 - Drainage through Parks (Developer Funding) | 10,000 | 10,000 | 10,000 | 7,232 | (2,768) | Champion Road drainage works completed. |
| 53.21006 - Ann Thorn Catchment - Design | 100,000 | 50,000 | 0 | 9,253 | | Field survey and geotechnical investigations completed. Detailed design of road and drainage works commenced. Works to be staged - funded from VPA reserve. |
| Total Catchment Management | 310,000 | 260,000 | 210,000 | 222,956 | 12,956 | |

| Δ | n | n | 6 | ¥ | • | re | - |
|---|---|---|---|---|---|----|---|
| | | | | | | | |

| Alliexure 3 | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
|---------------------------------------------------------------------|----------------------------|--------------------------|------------|---------------------|-----------------|-----------------------------------------------------------------------------------------------------------------------------------------|
| Water Quality Improvement | | | | | | |
| 51.21013 - Buffalo Creek - Restoration/Remediation | 200,000 | 200,000 | 200,000 | 165,857 | (34,143) | Wetland and GPT construction completed December 2009. |
| 51.21018 - Santa Rosa Park - Shrimptons Creek Remedition | 775,000 | 775,000 | 774,999 | 584,056 | , , | Practical completion of creek rehabilitation and park landscape works scheduled for 4 February 2010. |
| 51.21020 - Strangers Creek - Restoration/Remediation | 300,000 | 300,000 | 150,000 | 5,235 | , , | Detailed design of creek rehabilitation works completed. REF currently underway. Construction scheduled to commence March / April 2010. |
| 52.21012 - Water Reuse in Meadowbank Park (Meadowbank Park Upgrade) | 366,823 | 366,823 | 0 | 4,151 | | Construction of stormwater harvesting system commenced and scheduled for completion February / March 2010. |
| 52.21014 - Buffalo Creek (SQID) | 320,000 | 320,000 | 320,000 | 319,975 | (25) | Wetland and GPT construction completed December 2009. |
| 52.21015 - Eastwood (SQID) | 150,000 | 50,000 | 0 | 0 | 0 | Installation of pit litter baskets completed. |
| 52.21016 - Looking Glass Bay (SQID) | 175,000 | 175,000 | 175,000 | 122,012 | , , | GPT and Stage 1 creek rehabilitation works completed. Stage 2 bioretention works commencing February 2010. |
| Total Water Quality Improvement | 2,286,823 | 2,186,823 | 1,619,999 | 1,201,286 | (418,713) | |
| Total - Catchments & Assets | 3,806,823 | 3,877,823 | 2,685,999 | 2,218,756 | (467,243) | |

945 - Waste & Fleet

| 57.10413 - Fleet Purchases-Motor Vehicle | 900,000 | 900,000 | 420,000 | 377,381 | (42,620) | Purchasing ongoing. Budget on target. |
|------------------------------------------------|-----------|-----------|-----------|-----------|-----------|-------------------------------------------------------------------------------------------------------------------|
| 57.10414 - Fleet Purchases-Plant | 900,000 | 944,000 | 400,000 | 459,880 | - | Unapproved carry overs from last financial year, budget profiles need to be reviewed. |
| 57.10415 - Fleet Purchases-Light Commercial | 350,000 | 350,000 | 110,000 | 111,135 | 1,135 | Purchasing ongoing. Budget on target. |
| 58.10419 - Waste & Recycle Bins - Town Centres | 650,000 | 650,000 | 260,000 | 68,475 | , , | Tender Awarded, Ist delivery received before Christmas, progressive rollout to June 2010. Funded from DWM Reserve |
| Total | 2,800,000 | 2,844,000 | 1,190,000 | 1,016,871 | (173,129) | |

| Total - Waste & Fleet | 2,800,000 | 2,844,000 | 1,190,000 | 1,016,871 | (173,129) |
|-----------------------|-----------|-----------|-----------|-----------|-----------|

| Annexure 5 927 - Information Management | 09/10 Current Budget | Dec Revised Budget | YTD Budget | 09/10 YTD Actual | YTD Variance | |
|-----------------------------------------|----------------------------|--------------------------|------------|---------------------|-----------------|---------------------------------------------------------------------------|
| 24.11332 - Systems/Integration | 100,000 | 100,000 | 100,000 | 23,814 | (76,186) | On schedule - Awaiting further technical development in 2010. |
| 24.11333 - E Business Module | 150,000 | 150,000 | 150,000 | 45,056 | , , | On schedule - Implementation of Infomaster & DA tracking by January 2010. |
| 24.11334 - Land Aerial Photography | 120,000 | 120,000 | 0 | 75 | | Quotation process currently in progress. |
| 24.11335 - A0 Scanner | 40,000 | 40,000 | 40,000 | 39,350 | (650) | Project completed on schedule and closed. |
| Total | 410,000 | 410,000 | 290,000 | 108,294 | (181,706) | |
| Total - Information Management | 410,000 | 410,000 | 290,000 | 108,294 | (181,706) | |