


MACQUARIE PARK RAILWAY STATIONS PUBLIC DOMAIN IMPROVEMENTS

- To upgrade public domain adjacent to three (3) railway stations,
 - ❑ granite pavers
 - ❑ multi-function pole (MFP) lighting
 - ❑ prior to rail opening in Jan, Feb 09



MACQUARIE UNIVERSITY RAILWAY STATION

- Multifunction pole lighting construction commenced in August due to complete end Sept
- Completion of granite paving - October 2008.



STREETSCAPE
projects




MACQUARIE PARK RAILWAY STATION

- Council to underground power and telecomms
- Electrical construction commences Sept 08 & finishes mid Dec 08
- RTA works are causing delays
- Completion of granite paving now expected in March 2009.



RTA WORKS

- RTA - intersection of Lane Cove Road / Waterloo Road & Lane Cove Road bus lane
- RTA to underground power along bus lane
- Council agreed to upgrade to multifunction pole lighting along bus lane



NORTH RYDE RAILWAY STATION (Delhi Rd)

- TIDC contract includes undergrounding & lighting
- TIDC agreed to install MFP lighting on north side of road
- Completion of granite paving
 - February 2009 (south side)
 - April 09 (north side).



WHAT TO EXPECT

- 3500m² granite pavers
- 60 MFP poles and associated lighting
- \$3.3 million expenditure
- Delays between station opening and finished public domain works

