

Another City of Ryde project

Delivering for our community



Construction Update

(WEEK ENDING 8 December 2023)

Stormwater Drainage and Road Works Hedgeland Close, Meadowbank

Drainage works

- The stormwater drainage works are complete.

Road works and enforcement of No Stopping zone

- The road works are complete.
- Hedgeland Close remains under private ownership and will in time be dedicated as a Council Road. Once dedicated in Council's name the No Stopping policy can be enforced.

Pedestrian pathway

- The pathway has been opened following provision of fencing to a sufficient standard. Some custom fabricated components are yet to be installed and due early February 2024.

Project finishings

- The landscaping comprising turf and native grasses are due to commence late January 2024 and be completed by February 2024.

Other remaining works

- Other remaining works include the landscaping and internal repairs to the large upstream stormwater pit. The pathway will remain open during these works.

Other risks to the delivery time

- Other risks to the delivery timeline include subcontractor availability to complete the works and wet weather.



Translation
Assistance

한국어
中文